

ID	Name	Start	Duration	Finish	2008	2009	2010	2011	2012	2013	2014
1	<b>Phase 1</b>	<b>05/01/10</b>	<b>643d</b>	<b>18/07/12</b>							
2	Site Clearance and Stockpile for re-use (whole site area)	05/01/10	16w	26/04/10							
3	Operation 1 - Excavate cut material to finished level in E, B, B1 & D (part)	02/04/10	4w	29/04/10							
4	Carry out Bio Remediation treatment of material stockpiled in I & J	30/04/10	20w	16/09/10							
5	Crushing, Screening and sort excavated material for re-use as eng fill (across whole site as req'd)	09/04/10	115w	18/07/12							
6	Operation 2 - Grout Shallow Mineworkings in B, B1 C1, C (part), D (part), E & Infra road	30/04/10	16w	19/08/10							
7	Operation 3 - Ground Treatment works in B & B1	14/06/10	6w	23/07/10							
8	Operation 4 - Ground Treatment works in C1, C (part) & D (part)	26/07/10	4w	20/08/10							
9	Operation 5 - Ground Treatment works in E	23/08/10	6w	01/10/10							
10	Operation 6 - Excavate in H, I & J, place as eng fill in B, B1, C1, C (part) & POS area	26/07/10	12w	15/10/10							
11	Operation 6a - Excavate bio remediated material in I & J and place as eng fill in E	18/10/10	4w	12/11/10							
12	Operation 7a - Grout Shallow Mineworkings in N & M & Infra Road (if req'd)	20/08/10	4w	16/09/10							
13	Operation 7b - Ground Treatment to N & M	23/09/10	2w	06/10/10							
14	Operation 8 - Excavate cut material from H, I & J and place as eng fill in N & M	18/10/10	2w	29/10/10							
15	Operation 9 - Grout Shallow Mineworkings in H & adj infra road thru Phase 2	17/09/10	8w	11/11/10							
16	Operation 10 - Ground Treatment works to H (following Plot sale)	24/01/11	6w	04/03/11							
17	<b>Phase 2</b>	<b>02/05/11</b>	<b>361d</b>	<b>01/10/12</b>							
18	Operation 11 - Excavate cut material from I & J, place as eng fill under infra road	02/05/11	3w	20/05/11							
19	Operation 12 - Excavate G, G1 & F to finish level, refuse material to Playing Fields	23/05/11	7w	08/07/11							
20	Operation 12a - Excavate cut in POS and place as eng fill under Sports Pitches	11/07/11	6w	19/08/11							
21	Operation 13 - Grout Shallow Mineworkings in I & J & infra road thru Ph 3 to Phase 1a boundary	23/05/11	10w	29/07/11							
22	Operation 14 - Excavate cut in K and place as eng fill in I, J & K	22/08/11	2w	02/09/11							
23	Operation 15 - Grout Shallow Mineworkings in G, G1 & F	01/08/11	14w	04/11/11							
24	Operation 16 - Ground Treatment works to Parcel G, G1 & F (following Plot sale)	15/05/12	20w	01/10/12							
25	Operation 17 - Ground Treatment works to I (following Plot Sale)	15/05/12	8w	09/07/12							
26	<b>Phase 3</b>	<b>02/07/12</b>	<b>308d</b>	<b>19/09/13</b>							
27	Operation 18 - Grouting of Shallow Mineworkings in part of C	02/07/12	3w	20/07/12							
28	Operation 19 - Ground Treatment works to part of C	23/07/12	4w	17/08/12							
29	Operation 20 - Excavate cut in K & C (part) and place as eng fill in C	20/08/12	4w	14/09/12							
30	Operation 21 - Grouting of Shallow Mineworkings in L	23/07/12	3w	10/08/12							
31	Operation 22 - Ground Treatment works to L	13/08/12	3w	31/08/12							
32	Operation 23 - Excavate cut material from POS adj K & G and place as eng fill in L	17/09/12	2w	28/09/12							
33	Operation 24 - Grouting of Shallow Mineworkings in K and infra road adj	13/08/12	3w	31/08/12							
34	Operation 17 - Ground Treatment works to J (following Plot Sale)	28/06/13	12w	19/09/13							
35	Operation 25 - Ground Treatment works to K (following Plot sale)	28/06/13	12w	19/09/13							
36	<b>Phase 4</b>	<b>02/09/13</b>	<b>218d</b>	<b>16/07/14</b>							
37	Operation 26 - Grouting of Shallow Mineworkings in the remaining part of C	02/09/13	3w	20/09/13							
38	Operation 27 - Grouting of Shallow Mineworkings in Parcel O & infra road adj	23/09/13	8w	15/11/13							
39	Operation 28 - Ground Treatment works to O	18/11/13	9w	31/01/14							
40	Operation 29 - Excavate cut material in D and place as eng fill in O	30/01/14	4w	26/02/14							
41	Operation 30 - Grouting of Shallow Mineworkings in D	27/02/14	4w	26/03/14							
42	Operation 31 - Ground Treatment works to remaining area of C (following Plot sale)	04/06/14	3w	24/06/14							
43	Operation 32 - Ground Treatment works to D (following Plot sale)	25/06/14	3.2w	16/07/14							

■ Grout Shallow Mineworkings    
 ■ Ground Treatment works    
 ■ Earthworks